

Lyfe Place Abuja

Where we are, and the one number that has changed.

1. What the building gives you

Four structures, 711 sqm gross, 519 sqm of usable rooms. Measured from the as-built drawings and to be confirmed against the CAD.

Consulting rooms	9	7 upstairs, 2 on the ground floor
Hair transplant suite	1	All-day single-patient cases
Procedure rooms	2	One sedation-capable, ground floor, level ambulance access
Imaging	3	Digital X-ray, ultrasound, echocardiography
Laboratory	1	The guest chalet, in full
Pharmacy	1	The boys' quarters, with a collection point in the main building
Ceiling	98 a day	What one reception can move across a 07:00 to 21:00 window

That is a serious ambulatory facility. What the building will not support, at any budget, is a theatre, an inpatient bed, or sedation above ground level, because there is no lift and a sedated patient must be evacuated horizontally.

2. What it costs, and what it returns

Capital, NGN M	Amount
Head rent, two years in advance	100
Agency, legal and caution at 15%	15
Fit-out, light-touch on a sound building	232
Power, 25KVA hybrid solar	33
Laboratory and pharmacy units	52
Working capital, six months	95
Total capital	527
Stabilised trading, NGN M	Amount
Sessions, 9 rooms at 41% fill	280.3
Memberships, 60 at NGN 2.5M	150.0
Procedure and treatment rooms	101.6
Revenue at stabilisation	531.9
Fixed annual cost base	(185.5)
Contribution	346.4

Payback is about 1.5 years from stabilisation, or roughly three and a half years including the ramp. On its own that is a good return.

3. The number that has changed

Break-even, as a share of stabilised plaza revenue	Fill	Why
Original plan	6%	Alameda, Medlyfe, diagnostics and pharmacy all paying rent
After diagnostics and pharmacy became facility	26%	Two payers left
Now, with the conversion clinic paused	35%	No payers left. Nothing is contracted

Every naira of the NGN 532M is now usage-based. Pausing the conversion clinic removed the last anchor tenant, and the laboratory taking the guest chalet displaced Medlyfe, which was the other one. There is no longer a single contracted lease line in the model. The campus is sound at 35% utilisation, but it has to earn that from a standing start rather than inherit it from a lease.

This does not make the project worse. It makes the risk a different shape. It has moved from **lease risk**, which is settled by negotiation, to **demand risk**, which is settled by evidence. Which changes what should happen next.

4. So the next step is evidence, not documents

Two assumptions carry 81% of campus revenue and both are borrowed from our Lagos work and unvalidated for Abuja: that consultants will fill 41% of sessions, and that 60 of them will pay NGN 2.5M a year to belong.

A survey is ready to go out to Abuja consultants now. It tests session demand by time band, willingness to pay using a proper price-sensitivity method rather than a yes or no, and membership pricing. It carries no branding, mentions no partner, and promises nothing. It also doubles as the first approach to a founding group. **Forty responses would tell us more than another month of modelling.**

5. Three decisions, and only the first is urgent

Decision	Why
1 Extend the head lease to five plus five before any fit-out money moves	NGN 232M amortised over two years breaks the model. Over five plus five it is comfortable. If the landlord will not move, this building does not support the plan and the money should not be spent. Nothing else should be committed until this lands
2 Decide Medlyfe explicitly	It has no home now the laboratory has the chalet. Recommend it buys sessions rather than takes space: three first-floor rooms would yield NGN 26M on a lease against NGN 88M sold sessionally
3 Whether and when to re-open the conversion clinic	Paused, not closed. The structuring work is done and holds. It would restore a contracted anchor worth NGN 95M a year, and the case for it is stronger now that nothing else is contracted

Attached

Document	What it covers
The campus	Every room across all four structures, and what the building can carry
Rental review and flex	What each rate should be, and how far each can move
Fit-out and forecast	The NGN 232M built up package by package
Space allocation drawing	PDF and DXF, ready for an architect

Debo Odulana Consult for Africa / +234 913 813 8553 / hello@consultforafrica.com

Supersedes the earlier engagement note and summary, which carry figures since revised. Areas are measured from the as-built drawings and need confirming against the CAD. Fit-out is built up by package and needs a quantity surveyor. Fill and membership assumptions are carried from the Lagos work and are what the survey exists to test. Not a binding offer.